COMPLETION REPORT

1	Name of the work	Construction of Compound Wall to Indira Canteen in Dasarahalli Ward No. 15
2	Sanctioned Estimate No. & Date	EE/DD/TS/02/18-19, dt. 09/08/18.
3	Head of Account which is chargeable	3106
4	Instrument Order NO. & Date	EE/DD/WO/295/18-19, Dt 18/01/19.
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	
7	Measurement recorded in	MB No:- 672/17-18. Page No:- 67141 to 67146/1
8	Check Measurement of the Asst	MB No:- 672/17-18. Page No:- 67141 to 67146/1
9	Name of the office/official in charge of the work	AEE Sub-division T. Dasarahalli
10	a) Asst. Eng/junior Eng	Archana
	b) Asst. Exe Engineer	Vijayakumar T.D.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
RS 16.00 lakhs	1598084.00/-	—	1916.00/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. ASSIATANT EXECUTIVE ENGINEER EXECUTIVE ENGINEER